

Final Quantities

Grading:-

Am't. as Exhibited in cross-sections	14,610 C. Yds.	Excavation	9,807 Emb.
Add for ditches slides &c	501 " "		
	<u>15,111 " "</u>		

Masonry:-

108	Perches	in rectangular drains
61	"	Retaining wall at Nagler House
44	"	paving foundations

The line on this section was changed so as to make an excess of Excavation, which was not originally contemplated, and it was considered due to the contractors under the circumstances, to count Emb. for all the excavation.